

Proposed Construction Sequence**

ID	Task Name	Calendar Days	Duration	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20
1	Install Gravity Sewer, Forcemain and House Connections on Rolling Hills Drive	11/4/2019-11/8/2019	5 Days	█							
2	Testing of Gravity Sewer and Forcemain on Rolling Hills Drive	11/8/2019	1 Day	█							
3	Install Gravity Sewer and House Connections on Rolling Hills Drive to Skyline Drive MH SS-13 to MH SS-20	11/12/2019-1/24/2020	37 Days	█	█	█	█	█	█	█	█
4	P.M. Construction Corp. - Seasonal Shutdown	12/23/2019-1/10/2020	15 Days								
5	Install Forcemain and House Connections on Skyline Drive MH LPS-12 to MH SS-42	1/27/2020-2/18/2020	16 Days				█	█	█		
6	Install Forcemain and House Connections of Hays Drive	1/27/2020-2/18/2020	2 Days				█	█			
7	Install Gravity Sewer and House Connections on Skyline Drive MH SS-42 to MH ES-2	2/19/2020-5/22/2020	68 Days				█	█	█	█	█
8	Testing/Restoration	5/18/2020-5/22/2020	5 Days							█	
9	Final Trench Pavement	Spring/Summer 2020	TBD								
Project: Skyline Drive Sanitary Sewer Project, Contract No. 68 Township of Morris, Morris County, New Jersey Date: November 5, 2019				Task █ Completion Date: 420 Calendar Days							
Page 1											

General Notes:

- *Construction Sequence subject to change due to unforeseen/unknown factors, including but not limited to, material production times, utility conflicts and inclement weather.
- *Schedule based on temporary trench pavement performed once per week and part of sanitary sewer/force main installation dates.