

Proposed Construction Sequence**

ID	Task Name	Calendar Days	Duration				
				Mar-20	Apr-20	May-20	Jun-20
1	Install Forcemain (LPS-8 to MH-42)	03/02/2020-03/13/2020	10 Days	█			
2	Install Forcemain House Connections (LPS-8 to MH-42)	03/16/2020-03/19/2020	4 Days		█		
3	Testing of Forcemain	03/20/2020	1 Day		█		
4	Install Sanitary Sewer on Skyline Dr. (Rt. 202 to MH-42)	03/23/2020-05/15/2020	40 Days		████████████████████		
5	Install Sanitary Sewer Laterals on Skyline Dr. (Rt. 202 to MH-42)	05/15/2020-05/29/2020	9 Days			██████	
6	Restoration	06/01/2020-06/05/2020	5 Days				█
7	Final Trench Pavement	Spring/Summer 2020	TBD				
Project: Skyline Drive Sanitary Sewer Project, Contract No. 68 Township of Morris, Morris County, New Jersey				Task █			
Date: February 28, 2020				Completion Date: 420 Calendar Days			
Page 1							

General Notes:

*Construction Sequence subject to change due to unforeseen/unknown factors, including but not limited to, material production times, utility conflicts and inclement weather.

*Schedule based on temporary trench pavement performed once per week and part of sanitary sewer/force main installation dates.