

Proposed Construction Sequence**

ID	Task Name	Calendar Days	Duration	Timeline																				
				Jun-20	Jul-20	Aug-20																		
1	Testing of Sanitary Sewer on Skyline Dr. (Rt. 202 to MH-32)	6/15/2020	1 Day																					
2	Install Sanitary Sewer on Skyline Dr. (House #38 to MH-42/House #58)	06/16/2020-07/17/2020	23 Days																					
3	Install Sanitary Sewer Laterals on Skyline Dr. (House #38 to MH-42/House #58)	07/20/2020-07/24/2020	5 Days																					
4	Restoration/Cleanup	07/27/2020-07/31/2020	5 Days																					
5	Final Trench Pavement	Summer/Fall 2020	TBD																					
Project: Skyline Drive Sanitary Sewer Project, Contract No. 68 Township of Morris, Morris County, New Jersey				Task																				
Date: June 15, 2020				Completion Date: 420 Calendar Days																				
Page 1																								

General Notes:
 *Construction Sequence subject to change due to unforeseen/unknown factors, including but not limited to, material production times, utility conflicts and inclement weather.
 *Schedule based on temporary trench pavement performed once per week and part of sanitary sewer/force main installation dates.